BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements of Ravindra Nagara School in ward no.13 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.50.00 Lakhs EE/DD/TS/118/18-19 Dt:02.02.2019
3	Amount of Tender	4187241
4	Job Code No	013-20-0000008
5	Name & Address of the contractor	Sri B.J. Kumara
6	Agreement No & Date	EE/DD/AGR/461/19-20 Date: 13.12.2019
7	No & Date Under which the work order has been issued	EE/DD/WO/461/19-20 Date: 13.12.2019
8	Time limit Originally fixed for completion of time	180 Days
9	Date of application of contractor requesting for extension	05-06-2020
10	Date of receipt of application in Sub Division	05-06-2020
11	Weather time extended	
12	Due date of Starting the work	13.12.2019
13	Due date of Completion of the work	12.06.2020
14	Actual Date of Completion of the work	19.11.2020
15	Progress achieved during first extension	
16	Time extension period applied for	6 months
17	No of Days	160 days
18	Time Extension Recommended	

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements of Ravindra Nagara School in ward no.13 Shettyhalli Sub Division
2	Sanction Estimate Cost Rs. In Lakhs	Rs.50.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	4187241.00 12-06-2020
4	Time Given to Complete the tender work in Days From To	10-12-2019 to 12-06-2020 160 days.
5	Progress achieved during the given tender period Rs.in Lakhs	actual completion 4189323=00
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	465480=00
7	EOT Required to complete the balance work in Day, From To	10-12-06-2020 to 19-11-2020 160 Days.
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Time Extension may be approved due to lockdown amid of Covid-19 However, a fine of ₹ 4251 day for delay for 160 days may be approved.

Note: To Substanciate financial progress i.e column No.(5) relavent viz M.B. Bill form etc., to be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Divison

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.